



Construction Update - October 9, 2024

PROJECT PROGRESS AT 30% COMPLETION!

Over the past few weeks, storm sewer installation has been delayed by utility and watermain conflicts. The conflicts have been resolved and this week the contractor will remobilize to resume work on the centerline storm sewer.

In the coming weeks, the contractor will finish installing storm sewer infrastructure up to IL-83 and begin watermain relocation. This work is extensive and will create daily traffic shifts when work begins. In addition, utility relocation work continues. We are excited to have project improvements reach 30% completion and look forward to shifting to Stage 2, which will have all traffic on the east side of the road, after centerline storm and watermain work is complete.

Any changes to traffic flow will be shared in future updates as soon as they are scheduled.

Traffic remains in the two outside lanes with daily shifts as needed for the sewer work or utility relocation. Motorists should expect occasional stoppages of traffic flow when trucks are dumping materials or equipment is moving.

Please use caution when traveling through the area to support a safe work environment.



Utility relocation work





Christopher B. Burke Engineering, Ltd.
Kevin Betke, Construction Engineer
847-833-0252
kbetke@cbbel.com

600 W Winchester Rd
Libertyville, Illinois 60048
Julian Rozwadowski, P.E. Project Manager
847-377-7506

METRO STRATEGIES GROUP | 1901 Butterfield Rd., Suite 260 | Downers Grove, IL 60515
US

[Unsubscribe](#) | [Update Profile](#) | [Constant Contact Data Notice](#)



Try email marketing for free today!