



---

## Construction Update - July 3, 2025

---

### STAGE 3 BEGINS WEDNESDAY JULY 9TH!

This week, the contractor completed underground electrical work and installed all foundations along the west side of the corridor. Almost all of the new sidewalk has been poured, and concrete islands and pavement were placed at IL Route 83. The contractor also completed the landscape restoration between Lake Cook Road and Checker Road, as all work is now complete in that section of the parkway.

**The Stage 3 traffic shift is scheduled for July 9, weather permitting. Once in place, all traffic will move to the newly constructed west lanes of Arlington Heights Road, allowing work to begin on the east side of the roadway.**

**Please use caution when traveling through the area—some lanes will have temporary slopes to bridge elevation differences between new and existing pavement.**

Next week, sidewalk installation will be finalized for all of Stage 2, and landscaping will be completed along the west side. The contractor has also scheduled the asphalt paving for the south lane Checker Road and will finish driveway construction.



*Pavement removal on the south side of Checker Drive*

**CHECKER ROAD DETOUR ROUTE BELOW**



**Christopher B. Burke Engineering, Ltd.**  
Kevin Betke, Construction Engineer  
847-833-0252  
[kbetke@cbbel.com](mailto:kbetke@cbbel.com)

600 W Winchester Rd  
Libertyville, Illinois 60048  
Julian Rozwadowski, P.E. Project Manager  
847-377-7506

METRO STRATEGIES GROUP | 1901 Butterfield Rd., Suite 260 | Downers Grove, IL 60515  
US

[Unsubscribe](#) | [Update Profile](#) | [Constant Contact Data Notice](#)



Try email marketing for free today!