

## Construction Update - November 20, 2024

### PAVING OPERATIONS CONTINUE

Last week, the contractor completed watermain improvements and the installation of the centerline storm sewer at the intersection of Alden Lane and Arlington Heights Road. This marks another project milestone, as all underground work in the road's centerline is now finished.

This week, the contractor will install temporary pavement on centerline medians along Arlington Heights Road. They will also pour curb and gutter and replace asphalt on Carlton Place and Alden Lane, where watermain work disrupted the road. Next week, Stage 2 storm sewer installation will continue between Lake Cook Road and Checker Drive.

**Please be prepared to stop during pavement operations and use caution when traveling through the area to support a safe work environment.**



*Median preparation for temporary pavement*



**Christopher B. Burke Engineering, Ltd.**  
Kevin Betke, Construction Engineer  
847-833-0252  
[kbetke@cbbel.com](mailto:kbetke@cbbel.com)

600 W Winchester Rd  
Libertyville, Illinois 60048  
Julian Rozwadowski, P.E. Project Manager  
847-377-7506

METRO STRATEGIES GROUP | 1901 Butterfield Rd., Suite 260 | Downers Grove, IL 60515  
US

[Unsubscribe](#) | [Update Profile](#) | [Constant Contact Data Notice](#)



Try email marketing for free today!