

Construction Update - April 11, 2025

DETOUR ROUTE IN PLACE STARTING TODAY!

Progress has continued along Arlington Heights Road through the winter and is picking up speed with the arrival of Spring!

Checker Road west of Arlington Heights Road will be limited to one lane of eastbound traffic within the project limits. Access to businesses west of Arlington Heights Road will be directed to use Schaeffer Road. This configuration will last for several weeks while the storm sewers and road are constructed in that area. Please refer to the map below for the detour route.



Storm sewer installation

Last week, the contractor installed storm sewer laterals between IL-83 and Brittany Lane. Old watermain and storm sewer removals are continuing throughout the project area.

This week, excavation of road base will begin at IL-83 heading south along Arlington Heights Road and storm sewer installation will continue south of Brittany Lane.

Please be prepared to stop during pavement operations and use caution when traveling through the area to support a safe work environment!

PLEASE REFER TO THE DETOUR ROUTE BELOW



Christopher B. Burke Engineering, Ltd.
Kevin Betke, Construction Engineer
847-833-0252
kbetke@cbbel.com

600 W Winchester Rd
Libertyville, Illinois 60048
Julian Rozwadowski, P.E. Project Manager
847-377-7506

METRO STRATEGIES GROUP | 1901 Butterfield Rd., Suite 260 | Downers Grove, IL 60515
US

[Unsubscribe](#) | [Update Profile](#) | [Constant Contact Data Notice](#)



Try email marketing for free today!